

AC-02-32



No. 592, Bo Aung Kyaw street, Yangon~Pathain Highway Road, Hlaing Thar Yar Tsp, Yangon.

Tel: (95-1) 645 178~182, 685 199 Fax : (95-1) 645 211

44616

RECEIPT VOUCHER

Date: 14-Feb-2024

Account Specification: -----

NO.	TOTAL
Adv clear for Service Dept, TA charges go to myeik for low solar system installation at myeik, PIC = KSM, TL adv = 220,000/-, TL exp = 217,000/- Ref amt = 3,000/-, No = 94815.	3,000/-
TOTAL	

Amount: -----

Submitter

Cashier

Check by

TA original ၅/၁၀/၂၀၂၄



CASH ADVANCE CLEAR FORM

Date: 10.2.24

Division: Re

Department: Service

Advance Issue: 220000/- Kyats / USD

No	Issue Time	Date	Payment Voucher No	Amount		Descriptions
				USD	Kyats	
1	1 st Time Advance	5.1.24	94815		220000/-	Adv clear for TA charges
2	2 nd Time Advance					go to Myeik for MW
3	3 rd Time Advance					solar system installation
Total Advance					220000/-	at Myeik.
Total Actual					217,000/-	P.T.C. Myeik.
Balance Refund/Additional					3000/-	

Request By: *PK*
 Requester: *May Phyo Thu*

Checked By: *At*
 Mgr/DH: *Ag Kok So*

Checked By: *Myeik*
 Finance & Account: *Myeik*

Approved By: *Phyo Thu*
 GM/AGM/COO: *Phyo Thu*


Approved By: *Phyo Thu*
 CMC: *Phyo Thu*
 Date: 14/2/24

TRAVELLING REPORT


Date : 10.2.24

Report To	Ag Ho Ho Oo	
Employee Name	Kyaw Swar Myint	
Position	STOP	
Department	Service	
Business	Re	
Departure & Arrival	Departure Date And Time	Arrival Date And Time
	1.1.24	31.1.24
Total Days		
Trip Information	1. From Myeik To Myeik	
	2. From To	
	3. From To	
Purpose For Travelling	For IM Solar system installation.	
Travel Date	Activities	Remark
1. 7. 24 to 31. 1. 24	Please see the following document attach for trip report.	

Reported by



 Sign : 
 Name : Kyaw Swar Myint
 Position : STOP

Checked by

 Sign : 
 Name : Ag Ho Ho Oo
 Position : ADH

(DH/AGM/GM)

Approved by

 Sign : 
 Name : S L U
 Position : Anm.
 For. 
 14/2/24

(COO)

05-CHL-HRM-FRM-064-01

Travelling Report for Myeik TA (PIC: Kyaw Swar Myint / 1.1.2024 to 31.1.2024)

Daily Report

	Helped and finished 84 center points on the Khine Zin Yaw Shrimp ground for footing.
	Checked the length of the point made by surveyor. Checked and help setting up the structure and rail. Checked the length of the points made by masonry.
	Checked 56 length of the point made by surveyor. Setting up the aluminium structure and rail.
	Checked the 56 point made by surveyor. Checked and help setting up one string the structure and rail.
	Helped for building 14 cement pillar and check the level same or not for solar ground footing.
	Checked and surveyed 112 points for 1MW ground footing. Checked the 1MW accessories of the structure.
	Checked and surveyed 70 points for ground footing. Checked and help setting up 1 table for aluminium structure.
	Setting up 4 rails and 7 beams for aluminium structure. Checked and helped 84 points of the length by the surveyors.
	Installed 15 solar panels on table number one table. Checked 56 points of the length made by surveyor.
10-01-24	Checked points 70 of the length and spread the lime on these point. Installed 16 solar panels on the table number one.
11-01-24	Setting up 14 aluminium beams and 8 rails on the cement footing. Give the required accessories (mid clamp, rail clamp, earthing clip, end clamp) for structure. Checked 90 points of the length given by surveyor and spread white lime on these points.
12-01-24	Setting up 7 beams and 4 long rails on the table number 4. Checked the length of the hole is 500mm or not made by masonry. Checked 90 points of the length (2900mm) given by surveyor and spread white lime.
13-01-24	Checked the remain and list the accessories for 1MW project.
14-01-24	Checked the length of the points established from the surveyor. Checked the number cement and other accessories used by the group of the masonry.
15-01-24	Checked the length of the point made by surveyor. Checked and help setting up the structure and rail. Checked the length of the points established from the masonry.
16-01-24	Today, checked and surveyed 84 points of 6 strings for aluminium structure with surveyors. 7 points of table number (6) were poured with cement. Table No(5) structure has been completed. 28 holes have been dug.
17-01-24	Today, checked and surveyed 140 points of 10 strings for aluminium structure with surveyors. 14 points of table number (4) were poured with cement. Table No(6) structure has been completed.
18-01-24	Today, checked and surveyed 126 points of 9 strings for solar structures. Table no.4 was setup the structure. Table no.8 was poured with masalas.
19-01-24	Today, checked and surveyed 28 points of 2 tables for solar structures. Table no.55 was setup the structure. Table no.7 was poured with masalas.
20-01-24	Today, checked and surveyed 126 points of 9 tables for solar aluminium structure. Two table was setup the rails and one table was setup the structure.
21-01-24	Today, setup the two table of aluminium structure. Checked and surveyed for 4 tables. Limestone was bordered for 5 tables.
22-01-24	Today, table 12 and 52 were poured with masalas. Table 7 & 8 were built the structures and setup the rails. 4 tables were checked and surveyed.
23-01-24	Today, we go to the KZY shrimp island to myeik, KZY customer site added one weichain generator and we added for this generator ID with encambi, connected with RS485.
24-01-24	Today, went kzy shrimp island from myeik, 3 tables were set up the structure and rails. One table was poured with masalas.
25-01-24	Today, the two tables were set up the structure and rails. The two tables were dug the holes. Checked the group of carpenters who were dug the holes. Cleaned the 1MW structure area.
26-01-24	Today, checked and surveyed 6 strings for ground footing. One table was setup the aluminium structure and rails.
27-01-24	Today, checked and marked 2 strings (28 points) on the ground with surveyor. 31 Solar panels were set up on the aluminium ground mounted system. Checked two table pouring cement for ground footing.
28-01-24	Today, installed the 32 solar panels for one Table. One table was set up the structure. One table was dug the hole. Two table was dug and set up the moulds to pour the masala.
29-01-24	Today, two tables were setup the aluminium structure and rails. Two tables were poured with masalas. 3 tables were dug and two of these were built the moulds to pour the masalas for footing.
30-01-24	Today, two tables were set up the aluminium structure and rails. One table was poured masalas for footing. One table was dug for footing.
31-01-24	Today, one table set up the aluminium structure and rails. Two tables was poured masalas for footing. Two tables dug for footing.