



No. 592, Bo Aung Kyaw street, Yangon~Patheingyi Highway Road, Hlaing Thar Yar Tsp, Yangon.
Tel: (95-1) 645 178~182, 685 199 Fax : (95-1) 645 211

PAYMENT VOUCHER

Payment Voucher No. : **98155**

Date : **11.3.2024**

Applicant	Adm. Manager	GM

Purpose		Remarks
Pay to	Wint' War Htwe	Adv clear for 7 MW solar system installation at Myeik. PIC: Kyaw Swar Myint Mg Mg.
Amount	120,000/-	
Mode of Payment		
For Account Use		

Received the sum of being payment of the above

Date : **11.3.2024**

Name/NRC No. : **Wint' War Htwe**

Signature :

CASH ADVANCE CLEAR FORM

Date : 1.8.2024

BU/BR/Division : Renewable Energy

Department : Service

Advance Issue : 440,000 Kyats/.....USD

No	Issue Time	Date	Payment Voucher No	Amount		Descriptions
				USD	Kyats	
1	1 st Time Advance	21.2.24	N-95055		440,000	For 1MW solar system installation
2	2 nd Time Advance					at Myeik
3	3 rd Time Advance					PIC : Kyaw Swar Myint
Total Advance					440,000	Mg Mg.
Total Actual					580,000	
Balance Refund/Additional					✓ 140,000	

Request By

Wint Lwin Htoo
May Phyo Thu
 Requester

Checked By

Aung Ko Ko Oo
 Mgr/DH

Checked By

Nway Nway
 Finance & Account

Approved By

Phyo Thu
 GM/AGM/COO

Approved By

6/3/2024
 CMC

04-CFD-CAS-FRM-002-03

Gen
Nyan Ei
 7/3/24


* BR - Myeik -
 Customer - ? U San Maung
 Installation - how many kilo watt ?
 Start date - ?

* Next time, need to attached, daily job summary record.



Phyo Thu


last seen recently



ကိုကြီး Myeik က TA တစ်လစာ
adv clear လုပ်ချင်လို့လက်မှတ်
လေးလို့နေလို့ approve လေး
လို့ချင်လို့ပါရှင်

edited 9:54 AM ✓

2 လပိုင်းတွက်ပါကိုကြီး 9:56 AM ✓



Message





Phyo Thu
last seen recently



10:35 AM ✓

ကိုကြီး approve လေးပေးပေးပါအုံးရှင့် 🙏
🙏

12:04 PM ✓



Wint War

ကိုကြီး Myeik က TA တစ်လစာ adv cl...

Okay

12:22 PM



Wint War

ကိုကြီး OT Claim ရန်တွက် လက်မှတ်...

Okay

12:22 PM



Wint War

ကိုကြီး yamethin site တုန်းက taxi ch...

Okay

12:22 PM



Wint War

ကိုကြီး Hpa An site တုန်းက taxi char...

Okay

12:23 PM



Wint War

ကိုကြီး Mandalay site တုန်းက taxi ch...

Okay

12:23 PM



ကျေးဇူးပါနော်ကိုကြီး edited 12:29 PM ✓



Message



TRAVELLING REPORT


Date : ...1.3.24...


Report To	Aung ko ko oo	
Employee Name	Mg Mg , Kywee Soe Soe Myint	
Position	STOP.	
Department	Service	
Business	RE	
Departure & Arrival	Departure Date And Time	Arrival Date And Time
	1.2.24	29.2.24
Total Days	29 Days	
Trip Information	1. From Yarragon To Myeik	
	2. From To	
	3. From To	
Purpose For Travelling	For solar system installation.	
Travel Date	Activities	Remark
	for looking the back.	

Reported by

Checked by

Approved by

 Sign : 
 Name : Wint War Hwe.
 Position : admirc - service.

 Sign : 
 Name : Aung ko ko oo
 Position : ADH

 Sign :
 Name :
 Position :

(DH/AGM/GM)

(COO)

	Status	Job Types/Number
	attend	Today, one table set up the aluminum structure and rails. Two tables were poured masalas for footing. 8 solar panels set up on the ground mounted footing.
2.2.24		Today, two tables were set up the moulds and poured masalas for Footing. two table were dug. checked the ground stocks. installed 23 solar panels on the aluminum structure.
3.2.24		Today, two tables were poured masalas for footing. two table were dug for footing. installed the solar panels for one table. installed 4 solar panels for one table. did 5S in the 1MW projet area. checked and received the arrival stocks.
4.2.24		two tables were poured masalas for footing. two tables were dug for footing. installed 62 solar panels for two tables and installed 12 solar panels for one table. checked and speaked the carpenters who are working for 1MW footing.
5.2.24		Today, installed 96 Solar panels fot three tables. poured masalas for two tables. dug one table for footing. installed the structures for one table.
6.2.24		Today, installed 83 solar panels on 1MW ground mounted structure. Poured masalas for one table. Set up one structure.
7.2.24		Today, installed 64 Solar panels for 2 tables and 19 solar panels for one table. poured masalas for one Footing. installed the aluminum structure and rails for one table. checked the ground stocks.
8.2.24		Today, installed the Solar Panels for two table at 1MW job site. set up the aluminum structure and rails for two tables.
9.2.24		Today, installed the solar panels for one table. set up the aluminum structure and rails for two tables. checked the group Stocks.
10.2.24		Today, go to Myeik from 1MW job site to transport the six solar panels. bought the needed accessories for 1MW job site. checked the ground stocks.
11.2.24		Today, set up the aluminum structure and rails for three tables at 1MW job site. one table was poured masalas for footing.
12.2.24		Today, set up the aluminum structure and rails for two tables at 1MW job site. one table was poured masalas for footing. installed the 96 of solar panels for three tables. did 5S in 1MW job site area.
13.2.24		Today, set up the aluminum structure and rails for one tables at 1MW job site. installed the 128 of solar panels for four tables. did 5S in 1MW job site area. checked the carpenters who are working for footing.
14.2.24		installed the 128 of solar panels for four tables. set up the aluminum structure and rails for one table. Table no. 54 was poured masalas for footing. Table no. 60 was set up the Mould for footing.
15.2.24		installed the 64 of solar panels for two tables. set up the aluminum structure and rails for two tables. poured masalas for two footing.
16.2.24		installed the 32 of solar panels for one table. set up the aluminim structure and rails for two tables. poured masalas for one footing. up the mould for footing. checked that transported the 8 sand cars and 7 stone cars for job site. packed the accessories to prevent from weather conditions.
17.2.24		installed the 64 of solar panels for two tables. set up the aluminim structure and rails for one table. poured masalas for two footing. did 5S in the 1MW area.
18.2.24		installed the 64 of solar panels for two tables. set up the aluminum structure and rails for one table. poured masalas for two footing. did 5S in the 1MW area.
19.2.24		installed the 96 of solar panels for three tables. two tables were poured masalas for footings. one table was dug for footing. checked and gave the required accessories and materials from ground stocks for Solar structures and footings. moved the beams to the safe zone.

20	20.2.24	installed the 64 of solar panels for two tables.one table was poured masalas for footing.one table was dug and setup the Mould for footing.checked and gave the required accessories and materials from ground stocks for Solar structures and footings.moved the beams that were closed with the packages of solar panels to carry and install the solar panels for aluminum structure.setup the aluminum structure and rails for one table.
21	21.2.24	installed the 64 of solar panels for two tables.one table was poured masalas for footing.checked and gave the required accessories and materials from ground stocks for Solar structures and footings.setup the aluminum structure and rails for
22	22.2.24	Today, setup the aluminium structure and rails for two tables.installed 64pcs of solar panels for two tables.painted the saykatayar for footing to prevent from rushing.
23	23.2.24	Today, checked the way for cable trunking. 48 pcs of solar panels for two tables.painted the saykatayar for footing to prevent from rushing.
24	24.2.24	Today, installed 32 pcs of solar panels for one table.painted the saykatayar for footing to prevent from rushing.one table was poured masalas for footing.checked and gave the required accessories and materials from ground stocks for Solar structures
25	25.2.24	Today, installed 32 pcs of solar panels for one table.two tables were poured masalas for footings.checked and gave the required accessories and materials from ground stocks for Solar structures and footings.setup the aluminum structure and
26	26.2.24	Today, installed 32 pcs of solar panels for one table.two tables were poured masalas for footings.checked and gave the required accessories and materials from ground stocks for Solar structures and footings.setup the aluminum structure and
27	27.2.24	Today, installed 64 pcs of solar panels for two tables.two tables were poured masalas for footings.checked and gave the required accessories and materials from ground stocks for Solar structures and footings.setup the aluminum structure and rails for two tables.did 5S in 1 MW area.carry and place the 20 cement from harbour to job site.
28	28.2.24	Today, installed 64 pcs of solar panels for two tables.two tables were poured masalas for footings.checked and gave the required accessories and materials from ground stocks for Solar structures and footings.setup the aluminum structure and rails for two tables.did 5S in 1 MW area.carry and place the 20 cement from harbour to job site.